# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements drain and providing covering slabs at Singapura main road I/F if ward office in ward no. 11, (Kuvempunagara) in Vidyaranyapura sub division. |
| 2 | Amount of Work Portion | 28.00 lakhs |
| 3 | Estimated Cost | 28.00 lakhs |
| 4 | Name of contractor | N. Lokanathreddy |
| 5 | Agreement No. | 36/ 07.04.2017 |
| 6 | No. and date under which work order issued | 36/ 07.04.2017 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | 180 days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the orginal application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | Yes |
| 18 | Probable time required for completion of remaining work | |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | |
| 20 | Whether notice as per clause of contract has been issued. | |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to the BWSWB work under Progress Hence EOT is recommended for sanction without penalty |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |
| 23 | Remarks of the CE with the daily rate of penalty proposed | |

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92